

Tsolum & Tsable Environmental Ltd.

CHAIN OF CUSTODY FORM

Client Information		Office Use Only	
Company:	Ripple Rock Restorations	TTE Project #:	Z0022 - 074
Project Contact:	Jon Brophy	Received By:	GR
Project Email:	jon.brophy@ripplerock.net	Phone:	250-202-9646
Billing Contact:	Tara Richardson	Date Received:	14 May 16 Mon
Billing Address:	1671 Petersen Road, Campbell River, BC	Time Received:	
Office Phone:	250-850-1168	Fax:	
		Email:	tara.richardson@ripplerock.net

Analysis Required

Asbestos		Lead Paint	
Bulk by PLM (EPA 600R-93/116)	Air by PCM (NIOSH 7400)	<input type="checkbox"/> Qualitative (LeadCheck) SAME DAY \$50	
<input type="checkbox"/> SAME DAY \$70	<input type="checkbox"/> SAME DAY \$50	<input type="checkbox"/> Qualitative (LeadCheck) NEXT DAY \$30	
<input checked="" type="checkbox"/> NEXT DAY \$50	<input type="checkbox"/> NEXT DAY \$25	<input type="checkbox"/> Quantitative (EPA SW-846/6010A)	
<input type="checkbox"/> REGULAR (5 Day) \$35	<input type="checkbox"/> REGULAR (5 Day) \$15	<input type="checkbox"/> 5-7 DAYS \$40 + Shipping	
Mould		Comments	
<input type="checkbox"/> Spore Traps (5-7 DAYS) \$55 + Shipping			
<input type="checkbox"/> Tape Lift (5-7 DAYS) \$70 + Shipping			

Taxes are not included

Sample Information

Project Details	
Site Address: <u>Robert Scott Elementary</u>	Client Project # <u>16076</u>
<u>Port Hardy, B.C.</u>	PO # <u>SD#85</u>

Sample Details				
Lab Use (ID #)	Client Sample ID	Sample Type	Sample Location (please be specific)	Sampled By / Date
Z0022- 6		ceiling tile	Board Room Chinte	Jon Mar 11/16
Z0022- 7		"	Room #6 main.	"
Z0022- 8		"	Kitchen	"
Z0022- 9		"	Strong start	"
Z0022- 10		"	Daycare Rm # 13	"
Z0022- 11		"	Daycare office	"
Z0022- 12		"	Bsemt. Daycare office	"
Z0022- 13		"	Daycare Rm # 2	"
Z0022- 14		"	Daycare Rm # 1	"
Z0022- 15		"	Daycare Hallway # 2	"

Relinquished By: J. Richardson Date/Time: Mar 13/16 2:40pm

Tsolum & Tsable Environmental Ltd.

CHAIN OF CUSTODY FORM

Client Information		Office Use Only	
Company:	Ripple Rock Restorations	TTE Project #:	Z0022 - 074
Project Contact:	Jon Brophy	Received By:	GH
Project Email:	jon.brophy@ripplerock.net Phone: 250-202-9646	Date Received:	14 Mar 16 Mon
Billing Contact:	Tara Richardson	Time Received:	
Billing Address:	1671 Petersen Road, Campbell River, BC	Email:	tara.richardson@ripplerock.net
Office Phone:	250-850-1168 Fax:		

Analysis Required

Asbestos		Lead Paint	
Bulk by PLM (EPA 600R-93/116)	Air by PCM (NIOSH 7400)	<input type="checkbox"/> Qualitative (LeadCheck) SAME DAY \$50	
<input type="checkbox"/> SAME DAY \$70	<input type="checkbox"/> SAME DAY \$50	<input type="checkbox"/> Qualitative (LeadCheck) NEXT DAY \$30	
<input checked="" type="checkbox"/> NEXT DAY \$50	<input type="checkbox"/> NEXT DAY \$25	<input type="checkbox"/> Quantitative (EPA SW-846/6010A)	
<input type="checkbox"/> REGULAR (5 Day) \$35	<input type="checkbox"/> REGULAR (5 Day) \$15	<input type="checkbox"/> 5-7 DAYS \$40 + Shipping	
Mould		Comments	
<input type="checkbox"/> Spore Traps (5-7 DAYS) \$55 + Shipping			
<input type="checkbox"/> Tape Lift (5-7 DAYS) \$70 + Shipping			

Taxes are not included

Sample Information

Project Details	
Site Address: Robert Scott Elementary Pt. Hardy B.C.	Client Project # 16076 PO # SP #185

Sample Details				
Lab Use (ID #)	Client Sample ID	Sample Type	Sample Location (please be specific)	Sampled By / Date
Z0022-16		Ceiling tile	Bulk Head library #2	Jon Mar 11/16
Z0022-17		"	Daycare Rm #3	"
Z0022-18		"	Room # 2 or 7?	"
Z0022-19		"	Room # 2 main	"
Z0022-20		"	Room # 6A main	"
Z0022-21		"	Room # 5 main	"
Z0022-22		"	Daycare Rm # 4	"
Z0022-23		"	Daycare @ stairwell	"
Z0022-24		"	Main hallway #1	"
Z0022-25		"	Daycare Rm # 5	"

Relinquished By: J. Richardson	Date/Time: Mar 13/16 2:40pm
--------------------------------	-----------------------------

Tsolum & Tsable Environmental Ltd.

CHAIN OF CUSTODY FORM

Client Information		Office Use Only	
Company:	Ripple Rock Restorations	TTE Project #:	Z0022 -
Project Contact:	Jon Brophy	Received By:	
Project Email:	jon.brophy@riplerock.net Phone: 250-202-9646	Date Received:	
Billing Contact:	Tara Richardson	Time Received:	
Billing Address:	1671 Petersen Road, Campbell River, BC		
Office Phone:	250-850-1168 Fax:	Email:	tara.richardson@riplerock.net

Analysis Required

Asbestos		Lead Paint	
Bulk by PLM (EPA 600R-93/116)	Air by PCM (NIOSH 7400)	<input type="checkbox"/> Qualitative (LeadCheck) SAME DAY \$50	
<input type="checkbox"/> SAME DAY \$70	<input type="checkbox"/> SAME DAY \$50	<input type="checkbox"/> Qualitative (LeadCheck) NEXT DAY \$30	
<input checked="" type="checkbox"/> NEXT DAY \$50	<input type="checkbox"/> NEXT DAY \$25	<input type="checkbox"/> Quantitative (EPA SW-846/6010A)	
<input type="checkbox"/> REGULAR (5 Day) \$35	<input type="checkbox"/> REGULAR (5 Day) \$15	<input type="checkbox"/> 5-7 DAYS \$40 + Shipping	
Mould		Comments	
<input type="checkbox"/> Spore Traps (5-7 DAYS) \$55 + Shipping			
<input type="checkbox"/> Tape Lift (5-7 DAYS) \$70 + Shipping			

Taxes are not included

Sample Information

Project Details	
Site Address:	Robert Scott Elementary Client Project # 16076 Part Hardy B.C. PO # SD # 85

Sample Details				
Lab Use (ID #)	Client Sample ID	Sample Type	Sample Location (please be specific)	Sampled By / Date
Z0022- 26		Ceiling tile	Rm #4 main	Jon Mar 11/16
Z0022- 27		"	Rm #1 main	"
Z0022- 28		"	Office: Vinta	"
Z0022- 29		"	#24 main hallway	"
Z0022- 30		"	Basement. Boys Washroom	"
Z0022- 31		"	main foyer entrance	"
Z0022- 32		"	Rm #3 main	"
Z0022-				
Z0022-				
Z0022-				

Relinquished By: <u>J. Richardson</u>	Date/Time: <u>March 13/16 2:40</u>
---------------------------------------	------------------------------------

Tsolum & Tsable

800A 8th Street, Courtenay, BC V9N 1N8 (250) 871-8638



Tsolum and Tstable Environmental Ltd.

800A 8th Street
Courtenay, BC V9N 1N8
Tel: (250) 871-8638
Fax: (250) 871-8639
www.tsolum.com

Bulk Asbestos Certificate of Analysis

NIOSH Method: 9002 - Asbestos (bulk) by PLM

TTE Project #: Z0022-074

Report Version: v2

Client: Ripple Rock Restorations
Site Address: Robert Scott Elementary School
Market Street, Port Hardy, BC
PO: SD #85 RR16076

Analyst: BH
Analysis Date: 15-Mar-16
Sampled By: RRR (Jon)
Sample Date: 11-Mar-16

Lab Sample Number	Sample Description	Location	Layer	Layer %	Asbestos %	Other Materials
Z0022-074-6	Ceiling Tile	Board Room Vinte	Paint - White Tan Fibrous	10 90	ND ND	Non-Fibrous Fibrous (Glass)
Z0022-074-7	Ceiling Tile	Room #6 Main	Paint - White Grey Fibrous	10 90	ND Amosite 1-5%	Non-Fibrous Fibrous (Glass)
Z0022-074-8	Ceiling Tile	Kitchen	Paint - White Grey Fibrous	10 90	ND Amosite 1-5%	Non-Fibrous Fibrous (Glass)
Z0022-074-9	Ceiling Tile	Strong Start	Paint - White Grey Fibrous	10 90	ND Amosite 1-5%	Non-Fibrous Fibrous (Glass)
Z0022-074-10	Ceiling Tile	Daycare Room #13	Paint - White Grey Fibrous	10 90	ND Amosite 1-5%	Non-Fibrous Fibrous (Glass)
Z0022-074-11	Ceiling Tile	Daycare Office	Paint - White Grey Fibrous	10 90	ND Amosite 1-5%	Non-Fibrous Fibrous (Glass)
Z0022-074-12	Ceiling Tile	Basement Daycare Office	Paint - White Grey Fibrous	10 90	ND Amosite 1-5%	Non-Fibrous Fibrous (Glass)
Z0022-074-13	Ceiling Tile	Daycare Room #2	Paint - White Grey Fibrous	10 90	ND Amosite 1-5%	Non-Fibrous Fibrous (Glass)
Z0022-074-14	Ceiling Tile	Daycare Room #1	Paint - White Grey Fibrous	10 90	ND Amosite 1-5%	Non-Fibrous Fibrous (Glass)
Z0022-074-15	Ceiling Tile	Daycare Hallway #2	Paint - White Grey Fibrous	10 90	ND Amosite 1-5%	Non-Fibrous Fibrous (Glass)
Z0022-074-16	Ceiling Tile	Bulkhead Library #2	Paint - White Grey Fibrous	10 90	ND Amosite 1-5%	Non-Fibrous Fibrous (Glass)
Z0022-074-17	Ceiling Tile	Daycare Room #3	Paint - White Grey Fibrous	10 90	ND Amosite 1-5%	Non-Fibrous Fibrous (Glass)

- ND = Not Detected
- LOD (limit of detection) = 1%
- * = Positive result may be due to contamination from adjacent asbestos containing layer
- TR = Trace



Tsolum and Tstable Environmental Ltd.

800A 8th Street
Courtenay, BC V9N 1N8
Tel: (250) 871-8638
Fax: (250) 871-8639
www.tsolum.com

Bulk Asbestos Certificate of Analysis

NIOSH Method: 9002 - Asbestos (bulk) by PLM

TTE Project #: Z0022-074

Report Version: v2

Client: Ripple Rock Restorations
Site Address: Robert Scott Elementary School
Market Street, Port Hardy, BC
PO: SD #85 RR16076

Analyst: BH
Analysis Date: 15-Mar-16
Sampled By: RRR (Jon)
Sample Date: 11-Mar-16

Lab Sample Number	Sample Description	Location	Layer	Layer %	Asbestos %	Other Materials
Z0022-074-18	Ceiling Tile	Room #7	Paint - White Grey Fibrous	10 90	ND Amosite 1-5%	Non-Fibrous Fibrous (Glass)
Z0022-074-19	Ceiling Tile	Room #2 Main	Paint - White Grey Fibrous	10 90	ND Amosite 1-5%	Non-Fibrous Fibrous (Glass)
Z0022-074-20	Ceiling Tile	Room #6A Main	Paint - White Grey Fibrous	10 90	ND Amosite 1-5%	Non-Fibrous Fibrous (Glass)
Z0022-074-21	Ceiling Tile	Room #5A Main	Paint - White Grey Fibrous	10 90	ND Amosite 1-5%	Non-Fibrous Fibrous (Glass)
Z0022-074-22	Ceiling Tile	Daycare Room #4	Paint - White Grey Fibrous	10 90	ND Amosite 1-5%	Non-Fibrous Fibrous (Glass)
Z0022-074-23	Ceiling Tile	Daycare Stairwell	Paint - White Grey Fibrous	10 90	ND Amosite 1-5%	Non-Fibrous Fibrous (Glass)
Z0022-074-24	Ceiling Tile	Main Hallway #1	Paint - White Grey Fibrous	10 90	ND Amosite 1-5%	Non-Fibrous Fibrous (Glass)
Z0022-074-25	Ceiling Tile	Daycare Room #5	Paint - White Grey Fibrous	10 90	ND Amosite 1-5%	Non-Fibrous Fibrous (Glass)
Z0022-074-26	Ceiling Tile	Room #4 Main	Paint - White Grey Fibrous	10 90	ND Amosite 1-5%	Non-Fibrous Fibrous (Glass)
Z0022-074-27	Ceiling Tile	Room #1 Main	Paint - White Grey Fibrous	10 90	ND Amosite 1-5%	Non-Fibrous Fibrous (Glass)
Z0022-074-28	Ceiling Tile	Office Vinte	Paint - White Grey Fibrous	10 90	ND ND	Non-Fibrous Fibrous (Glass)
Z0022-074-29	Ceiling Tile	#24 Main Hallway	Paint - White Grey Fibrous	10 90	ND Amosite 1-5%	Non-Fibrous Fibrous (Glass)
Z0022-074-30	Ceiling Tile	Basement Boy's Washroom	Paint - White Grey Fibrous	10 90	ND Amosite 1-5%	Non-Fibrous Fibrous (Glass)

- ND = Not Detected
- LOD (limit of detection) = 1%
- * = Positive result may be due to contamination from adjacent asbestos containing layer
- TR = Trace



Tsolem and Tstable Environmental Ltd.

800A 8th Street
Courtenay, BC V9N 1N8
Tel: (250) 871-8638
Fax: (250) 871-8639
www.tsolum.com

Bulk Asbestos Certificate of Analysis

NIOSH Method: 9002 - Asbestos (bulk) by PLM

TTE Project #: Z0022-074

Report Version: v2

Client: Ripple Rock Restorations
Site Address: Robert Scott Elementary School
Market Street, Port Hardy, BC
PO: SD #85 RR16076

Analyst: BH
Analysis Date: 15-Mar-16
Sampled By: RRR (Jon)
Sample Date: 11-Mar-16

Lab Sample Number	Sample Description	Location	Layer	Layer %	Asbestos %	Other Materials
Z0022-074-31	Ceiling Tile	Main Foyer Entrance	Paint - White	10	ND	Non-Fibrous
			Grey Fibrous	90	ND	Fibrous (Glass)
Z0022-074-32	Ceiling Tile	Room #3 Main	Paint - White	10	ND	Non-Fibrous
			Grey Fibrous	90	Amosite 1-5%	Fibrous (Glass)

- ND = Not Detected
- LOD (limit of detection) = 1%
- * = Positive result may be due to contamination from adjacent asbestos containing layer
- TR = Trace

Tsolum & Tsable Environmental Ltd.

CHAIN OF CUSTODY FORM

Client Information		Office Use Only	
Company:	Ripple Rock Restorations	TTE Project #:	Z0022 - 74
Project Contact:	Jon Brophy	Received By:	BH
Project Email:	jon.brophy@ripplerock.net	Phone:	250-202-9646
Billing Contact:	Tara Richardson	Date Received:	8 Mar 16
Billing Address:	1671 Petersen Road, Campbell River, BC		
Office Phone:	250-850-1168	Fax:	
		Email:	tara.richardson@ripplerock.net

Analysis Required

Asbestos		Lead Paint	
Bulk by PLM (EPA 600R-93/116)	Air by PCM (NIOSH 7400)	<input type="checkbox"/> Qualitative (LeadCheck) SAME DAY \$50	
<input checked="" type="checkbox"/> SAME DAY \$70	<input type="checkbox"/> SAME DAY \$50	<input type="checkbox"/> Qualitative (LeadCheck) NEXT DAY \$30	
<input type="checkbox"/> NEXT DAY \$50	<input type="checkbox"/> NEXT DAY \$25	<input type="checkbox"/> Quantitative (EPA SW-846/6010A)	
<input type="checkbox"/> REGULAR (5 Day) \$35	<input type="checkbox"/> REGULAR (5 Day) \$15	<input type="checkbox"/> 5-7 DAYS \$40 + Shipping	
Mould		Comments	
<input type="checkbox"/> Spore Traps (5-7 DAYS) \$55 + Shipping			
<input type="checkbox"/> Tape Lift (5-7 DAYS) \$70 + Shipping			

Taxes are not included

Sample Information

Project Details	
Site Address:	Robert Scott Elementary Port Hardy, BC Market Street
Client Project #	School District #85
PO #	School District #85

Sample Details				
Lab Use (ID #)	Client Sample ID	Sample Type	Sample Location (please be specific)	Sampled By / Date
Z0022-		Ceiling tile	#1-Storage room off library	Jon-Mar 7/16
Z0022-		Ceiling Tile	#2-Power Pole in library	Jon-Mar. 7/16
Z0022-		Ceiling tile	#3-Bulk head in library	Jon-Mar. 7/16
Z0022-		ceiling tile	#4-Daycare hallway	Jon-Mar. 7/16
Z0022-		ceiling tile	#5-main hallway	Jon-Mar. 7/16
Z0022-				
Z0022-				
Z0022-				
Z0022-				

Relinquished By:	<i>[Signature]</i>	Date/Time:	March 8/2016
-------------------------	--------------------	-------------------	--------------

10:58 am



Tsolum and Tsable Environmental Ltd.

800A 8th Street
Courtenay, BC V9N 1N8
Tel: (250) 871-8638
Fax: (250) 871-8639
www.tsolum.com

Bulk Asbestos Certificate of Analysis

NIOSH Method: 9002 - Asbestos (bulk) by PLM

TTE Project #: Z0022-074

Report Version: v1

Client: Ripple Rock Restorations
Site Address: Robert Scott Elementary School
Market Street, Port Hardy, BC
PO: SD #85

Analyst: GH
Analysis Date: 8-Mar-16
Sampled By: RRR (Jon)
Sample Date: 7-Mar-16

Lab Sample Number	Sample Description	Location	Layer	Layer %	Asbestos %	Other Materials
Z0022-074-1	Ceiling Tile	Storage Room	Paint - White	10	ND	Non-Fibrous
		Off Library	Grey Fibrous	90	Amosite 1-5%	Fibrous (Glass)
Z0022-074-2	Ceiling Tile	Power Pole	Paint - White	10	ND	Non-Fibrous
		In Library	Grey Fibrous	90	Amosite 1-5%	Fibrous (Glass)
Z0022-074-3	Ceiling Tile	Bulk Head in Library	Paint - White	10	ND	Non-Fibrous
			Grey Fibrous	90	ND	Fibrous (Glass)
Z0022-074-4	Ceiling Tile	Daycare Hallway	Paint - White	10	ND	Non-Fibrous
			Grey Fibrous	90	Amosite 1-5%	Fibrous (Glass)
Z0022-074-5	Ceiling Tile	Main Hallway	Paint - White	10	ND	Non-Fibrous
			Grey Fibrous	90	Amosite 1-5%	Fibrous (Glass)

- ND = Not Detected
- LOD (limit of detection) = 1%
- * = Positive result may be due to contamination from adjacent asbestos containing layer
- TR = Trace